

DESIGNER'S RISK INFORMATION – CRANLEIGH LEISURE CENTRE FOOTBRIDGE PROJECT

Date of Issue: March 2026

Rev:

1. Project Description

The works comprise the construction of a simply supported pedestrian footbridge of approximately 8m span, consisting of steel primary beams supporting a timber deck. Bearings are located at abutments, and installation is assumed via crane lift.

2. Key Design-Related Construction Hazards

Hazard	Location	Risk	Designer Mitigation	Residual Risk / Contractor Action
Lifting steel beams	Entire span	Instability during lifting	Beams sized for lifting	Contractor to design lifting plan
Working at height	Deck installation	Falls	None. A crash deck below may be required	Temporary crash deck and edge protection required
Temporary instability	During erection	Beam rollover	Restraint is assumed once the deck is installed	Provide temporary bracing
Manual handling	Timber deck	Injury	Manageable sizes assumed	Use lifting aids where needed

The stability of the existing embankments is unknown, as is the topography due to the overgrowth of foliage.	Embankments on either side and adjacent to the bridge abutments, levels and slope have not been surveyed.	Design may need amendment to accommodate the slopes of the embankment.	Cannot be addressed until the overgrowth of vegetation is removed and the embankment is exposed.	The contractor is to clear /remove the vegetation and survey the area for the engineer to review in advance of the main works starting.
Services	A services survey has been carried out.	Unknown services may still be found at the ditch level.	None	Contractor to check for services at ditch level and validate services as noted on the services survey.

3. Design Assumptions

- Steel beams installed via crane
- Beams are unstable until lateral steel bracing is in place.
- No allowance for partial/asymmetric loading

4. Temporary Works Requirements

- Edge protection and crash deck during deck installation
- Access via scaffold or MEWP if viable
- Crane outrigger support to be verified

5. Residual Risks

- Working at height
- Lifting operations
- Stability of partially completed structure
- Installation over unprotected edges

6. Sequencing Considerations

1. Pile and construct the reinforced concrete bridge parapets.
2. Lift beams into position
3. Install lateral bracing
4. Install timber deck
5. Install parapets

7. Construction Phase Plan Notes

- Crane lifting plan required
- Temporary stability to be addressed
- A fall protection strategy is required for working over the ditch when the bridge beams are installed.
- Access strategy required